

ORDER

Sub : Construction of 20 m. wide Storm Water Channel and allied works through power corridor in Phase-I, Taloja Panchanand Nagar, Navi Mumbai.

CA NO. 02/CIDCO/EE(PNL-II)/2015-16

Agency: M/s. Zenith Construction Co.

- - 1st & Final Extension in time period - -


1. VC&MD has accorded an extension in time period for completion of work up to 18.05.2018 i.e. for 242 days which is 66.30 % the original time limit of 12 months with following recommendations,

a) By pegging indices at the level of 62 days prior to actual date of completion i.e. 18.03.2018

b) By recovery LD amounting to Rs. 2,86,563.48

2. The Original File No. 108/2017 of EE(PNL-II) on the subject containing noting side N/01 to N/39 and correspondence side C/1 to C/175 is retained in this office vide file No.6012.

A copy of order is being forwarded to SE (PNL) for the further necessary action please.


(S. S. Ombhase)

Executive Engineer (NM)

Emp.No. 31525

SE (PNL)

C.C. to : CE(NM)/ACE(I & Metro)/ FA/ Ch.Eco./ EE (PNL-II)/OA(NM)/ Nodal file/
Select File