

03.05.2019

**ORDER**

**Sub:** Design and Execution of interior work for Accounts Department at fifth floor of CIDCO Bhavan, CBD Belapur, Navi Mumbai.

**C. A. No.** 03/ CIDCO/ EE(NM)/2015-16.

**Agency:** M/s. Concept Creator.


**-2<sup>nd</sup> & Final Extension in Time Period-**

1 VC&MD has accorded approval for extension in time period for completion of work up to 10.07.2018 i.e. for 330 days which is 120.88 % over the original time limit of 09 months as per clause No.44.1 of GCC, with following conditions,

- a) By pegging indices at the level of stipulated date of completion i.e. 14.08.2017
- b) By imposing penalty in the form of Liquidated Damages amounting to Rs. 9,71,850.00 as per clause No. 24 of Special conditions of Contract.

1. The Original File No. 69/2017-18 of EE (NM) on the subject containing noting side N/1 to N/19 and correspondence side C/1 to C/189, is retained in this office vide file No. **6036**.

A copy of order is being forwarded to SE(HQ) for the further necessary action please.

  
(S. S. Ombhase)  
Executive Engineer (NM)  
Emp.No. 31525

SE(HQ)