

ORDER

Sub : Development of garden (ZODAIC) on plot No. 43, Sector-19 at Kharghar, Navi Mumbai.

CA. No.: 01/CIDCO/EE(KHR-II)/2013-14

Agency: M/s. BVG India Ltd.

-1st & Final Extension in time period-

- 1 VC&MD has accorded approval for extension in time period for completion of subject work up to 29.01.2016 i.e. 407 days which is 111.50 % over the original time limit of 12 months with following conditions,
 - a) By pegging indices at the level of stipulated date of completion i.e. 18.12.2014
 - b) By recovering non refundable CFD of Rs. 10.56 Lakhs (7.5% of contract which is upper limit)
2. The Original File No. 61/2018 of EE (KHR-III) on the subject containing noting side N/1 to N/30 and correspondence side C/1 to C/351, is retained in this office vide file No. **6021**.

A copy of order is being forwarded to SE(KUD) for the further necessary action please.



(S. S. Ombhase)
Executive Engineer (NM)
Emp.No. 31525

SE(KUD)

C.C. to: CE(NM)/ACE(I & Metro)/ FA/ Ch.Eco./ EE (KHR-III)/OA(NM)/ Nodal file/ Select File