

ORDER

Sub : Development of Balance Infrastructure works in Sector-15
at Taloja Panchanand Nagar, Phase-I, Navi Mumbai.

05/CIDCO/ EE(PNL-II)/2018-19


CA No:

Agency: M/s. J. M. Mhatre Infra. Pvt. Ltd.

- - Extension in Time Limit - -

1. VC&MD has accorded approval to extension in time limit for the work Development of Balance Infrastructure works in Sector-15 at Taloja Panchanand Nagar, Phase-I, Navi Mumbai up to 07.12.2020 i.e. 275 days which is 75.34% over the contract period for completion of work without LD and without pegging indices.
2. The Original File no. 99/2020 of EE(PNL-II) on the subject containing noting side N/1 to N/14 and correspondence side C/1 to C/136 is retained in this office vide file **No. 6129**.

A copy of order is being forwarded to SE (P&K) for the further necessary action please.


(S. S. Ombhase)
Executive Engineer (NM)
Emp.No. 31525

SE (P&K)

C.C. to : CE(NM)/ACE(I & Metro)/EE(PNL-II)/ FA/ Ch.Eco./OA(NM)/ Nodal
file/ Select File