<u>ORDER</u>

Sub: Design & construction of Balance works of Elevated Metro Station at Panchanand (Station-10) for Navi Mumbai Metro Line-1.

C.A. No. 03/CIDCO/ACE(I&Metro)/SE(Metro-II)/2018-19

Agency: M/s. J. Kumar Infraprojects Ltd.

- 1st Extension in Time Limit-

- 1. VC&MD has accorded approval to extension of contract period to the subject work up to 05.04.2021 i.e. 600 days over and above original contract period (222%) without freezing of indices & without CFD and also without any extra claim on account of extension of time.
- 2. The Original File No. 04/2020 of EE (MR-III) on the subject containing noting side N/1 to N/25 and correspondence side C/1 to C/175 is retained in this office vide file No. **6141**.

A copy of order is being forwarded to SE (Metro-II) for the further necessary action please.

(S. S. Ombhase) Executive Engineer (NM) Emp.No. 31525

SE (Metro-II)

C.C. to: CE(NM)/ACE(I & Metro)/FA/Ch.Eco./OA(NM)/Nodal file/Select File