

ORDER

Sub: Construction of Patrakar Bhavan on Plot No. 15A in Sector-28, Nerul, Navi Mumbai.

CA No. 01/CIDCO/ SE(V&D)/EE(Vashi)/2017-18


Agency: M/s. Mount Infra Project

- - Extension in Time Limit - -

1. VC&MD has accorded approval to extension in time limit for the subject work up to and including 31.10.2020. The original Contract period was 18 months (i.e. 547 days) including monsoon, while total extension requested is 508 days i.e. 92.87% of the original contract with freezing of indices for price variation at the level of 15.10.2019.
2. The Original File no. 14/2019 of EE(Vashi) on the subject containing noting side N/1 to N/48 and correspondence side C/1 to C/261 is retained in this office vide file No. 6115.

A copy of order is being forwarded to SE (Vashi) for the further necessary action please.

✓ SE (Vashi)


(S. S. Ombhase)
Executive Engineer (NM)
Emp.No. 31525

C.C. to : CE(NM)/ACE(I & Metro)/EE(Vashi)/ FA/ Ch.Eco./OA(NM)/ Nodal
file/ Select File