

**ORDER**

**Sub:** Construction of School Building for Raigad Zilla Parishad at Jasai village, Tal. Uran, Dronagiri Node, Navi Mumbai


**C. A. No.** 06/CIDCO/ EE (Dron-III)/2015-16.

**Agency:** M/s. Manoj Enterprises

**Extension in Time limit**

1. VC&MD has accorded an approval to the extension in time limit for the subject work up to 31.03.2019 i.e. for 543 days with following conditions
  - i. Pegging of indices at the level of 12.05.2018 (as approved earlier) for the work done up to 30.06.2018 i.e. up to 1<sup>st</sup> Extension.
  - ii. For the work done beyond 30.06.2018 and upto 31.03.2019 without freezing the indices and without levy of L.D.
2. The Original File No. 102/2017 of EE(Dron-III) on the subject containing noting side N/01 to N/48 and correspondence side C/1 to C/271 is retained in this office vide file No.5932.

A copy of order is being forwarded to SE (QC & Dron) for the further necessary action please.

  
S. S. Ombhase)  
Executive Engineer (NM)  
Emp.No. 31525

SE (QC & Dron)

C.C. to : CE(NM)/ACE(I& METRO)/CAO/Ch.Eco/EE(Dron-II)/OA(NM)/ Nodal  
file/ Select File