

ORDER

Sub : Improvement of Infrastructure Roads & S.W.Drain inside the MSW plant & from VVF limited Company to CIDCO's MSW plant at village Chal Taloja Navi Mumbai.

C.A. No. 04/CIDCO/SE(K&K)/ EE(SWM)/2016-17

Agency: M/s. Zenith Construction Co.

- Approval to Extension in Time limit-

1. VC&MD has accorded approval to extension in time limit up to 31.05.2020 i.e. 801 days which is 219.45% over original contract period of 365 days on the same terms & conditions of the contract & without freezing of indices.
2. The Original File No. 26/2019 of EE (KLM) on the subject containing noting side N/1 to N/73 and correspondence side C/1 to C/629 is retained in this office vide file No. 6148.

A copy of order is being forwarded to SE (P&K) for the further necessary action please.

S. S. Ombhase
20/04

(S. S. Ombhase)
Executive Engineer
(NM)
Emp.No. 31525

SE (P&K)

C.C. to : CE(NM)/ACE(I & Metro)/ FA/ Ch.Eco./OA(NM)/ Nodal file/ Select
File