

ORDER

Sub: Development of Infrastructure Facility for Passenger Water Transport Terminal at Nerul, Navi Mumbai.

C. A. No. 01/CIDCO/ SE (Vashi)/EE(Vashi-I)/2015-16.

Agency: M/s. Ajwani Kargwal (Joint Venture)

2nd Extension in Time limit

1. VC&MD has accorded an approval to extension in time limit for the work of "Development of Infrastructure Facility for passenger Water Transport Terminal at Nerul, Navi Mumbai" awarded to M/s. Ajwani Kargwal Joint Venture for the period up to 31.05.2020 i.e. 370 days which is 40.61% of the original contract time period without freezing of indices of price variation and on the condition that contractor will not make any claim.
2. The Original File No. 04/2019 of EE(Vashi) on the subject containing noting side N/01 to N/52 and correspondence side C/1 to C/295 is retained in this office vide file No.6097.

A copy of order is being forwarded to SE (Vashi) for the further necessary action please.

Patil
18/03/2020
(A.K.Patil)
Executive Engineer (NM)
Emp.No. 25410

SE (Vashi)

C.C. to : CE(NM)/ACE(I& METRO)/CAO/Economics/EE(Vashi)/OA(NM)/
Select File