

ORDER


Sub: Design and Execution of interior work for Architect & Planning Departments at 4th Floor & 7th Floor, South Wing of CIDCO Bhavan, CBD Belapur, Navi Mumbai.

C. A. No. 06/ CIDCO/ EE(NM)/2018-19.

-Revised Administrative Approval & Extension in Time Period-

1. VC & MD has accorded an approval to the following:
 - 1.1. Convert Corporate Projects Office in to CE(SP)'s office again with required modifications to new layout.
 - 1.2. Overall excess-saving statement for the subject work amounting to Rs.7,30,13,084.11 with net excess of Rs. 1,91,55,644.11 which is 35.56% of the contract price of Rs. 5,38,57,440.00.
 - 1.3. Revised administrative approval for an amount of Rs. 7,30,13,084.11 without contingencies and Rs. 7,66,63,738.31 with 5 % contingencies, GST will be payable separately as applicable.
 - 1.4. Extension in time limit for the work up to 31.12.2020 which is 483 days i.e. 268% over original contract period of 180 days with same terms and conditions of contract.
2. The Original File no. 126/2019 of EE(NM) on the subject containing noting side N/1 to N/27 and correspondence side C/1 to C/197 is retained in this office vide file No. **6109**.

A copy of order is being forwarded to SE (HQ) for the further necessary action please.



(S. S. Ombhase)

Executive Engineer (NM)

Emp.No. 31525

SE (HQ)

C.C. to : CE(NM)/ACE(I & Metro)/ EE(NM)/FA/ Ch.Eco./OA(NM)/ Nodal file/ Select