

ORDER

Sub: Area leveling in Sector-23, at Vahal, Ulwe Node.

CA No. 01/CIDCO/SE(Ulwe)/ EE(UL-III)/2015-16


Agency: M/s. S. S. Muchandi Engineers & Contractors

- - Extension in Time Limit - -

1. VC & MD has accorded an approval to the following:
 - 1.1 Extension in time limit up to 30.11.2018 with freezing of indices on stipulated date of completion i.e. 03.03.2017.
 - 1.2 Levy of LD amounting to Rs. 7,57,676.71 against 120 days delay attributed to agency and penalty of Rs. 2,21,786.67 against non-submission of insurance policies for extended time period.
2. The Original File no. 15/2017 of EE(UL-III) on the subject containing noting side N/1 to N/37 and correspondence side C/1 to C/117 is retained in this office vide file No. **6111**.

A copy of order is being forwarded to SE (U&D) for the further necessary action please.

SE (U&D)


(S. S. Ombhase)
Executive Engineer (NM)
Emp.No. 31525

C.C. to : CE(NM)/ACE(I & Metro)/EE(UL-III)/ FA/ Ch.Eco./OA(NM)/ Nodal
file/ Select File