

ORDER

Sub:- Construction of Solid Waste Management Processing Plant at Various locations for JNPTI area at Dronagiri (2nd Call).

C.A. No.: 10/CIDCO/EE(Dron-I)/2017-18

Agency: M/s. Shivam Landscappers.

- - Extension in Time Limit - -

1. VC&MD has accorded approval to the extension in time limit for completion of the subjected work up to and including 30.11.2019 which is 69.30% w.r.t. the original time period of 12 months and without pegging of indices or levy of liquidated damages(LD).
2. The Original File no. 51/2019 of EE(Dron-I) on the subject containing noting side N/1 to N/14 and correspondence side C/1 to C/83 is retained in this office vide file No. **6061**.

A copy of order is being forwarded to SE (K,U&D) for the further necessary action please.

Burloach
20/09

(S. S. Ombhase)

Executive Engineer (NM)

Emp.No. 31525

SE (K, U&D)

C.C. to : CE(NM)/ACE(I & Metro)/ EE(Dron-I)/FA/ Ch.Eco./OA(NM)/ Nodal
file/ Select File