

ORDER

Sub : Design & Construction of Balance Works of Elevated Metro Stations at Central Park of Kharghar (Station-7) and Pethpada (Station-8) for Navi Mumbai Metro Line-1.


CA No. 01/CIDCO/ACE(I&Metro)/SE(Metro-II)/2018-19

Agency: M/s. Buildrite Constructions.

- - 2nd Extension in Time Limit - -

1. VC&MD has accorded approval to extension in time limit for the work of Design & Construction of Balance Works of Elevated Metro Stations at Central Park of Kharghar (Station-7) and Pethpada (Station-8) for Navi Mumbai Metro Line-1 up to 31.01.2021 i.e. 537 days which is 196.70% of original time period of 273 days (9 months) without freezing of indices and without CFD & also without any extra claim on account of subject extension in time with the same terms and conditions of contract.
2. The Original File no. 07/2020 of EE(MR-III) on the subject containing noting side N/1 to N/22 and correspondence side C/1 to C/155 is retained in this office vide file **No. 6133**.

A copy of order is being forwarded to SE (MR-II) for the further necessary action please.


(S. S. Ombhase)
Executive Engineer (NM)
Emp.No. 31525

SE (MR-II)

C.C. to : CE(NM)/ACE(I & Metro)/EE(MR-III)/ FA/ Ch.Eco./OA(NM)/ Nodal
file/ Select File