

CIDCO/EE (NM)/ORD/2021/42/E.O. 29924

26.04.2021

ORDER

Sub : Providing UCR compound wall for proposed garden, playground plots in sector-5,6,15 & 27 at Dronagiri, Navi Mumbai.

C.A. No. 16/CIDCO/EE(Dron-II)/2016-17

Agency: M/s. R. K. Patil

- Approval to Extension in Time limit-

1. VC&MD has accorded approval to extension in time limit up to 31.01.2021 i.e. 780 days which is 213.69% of original time period of 365 days (twelve months) without liquidity damages (LD) & with freezing of indices as on stipulated date of completion i.e. 31.12.2018
2. The Original File No. 114/2018 of EE (Dron-I) on the subject containing noting side N/1 to N/36 and correspondence side C/1 to C/178 is retained in this office vide file No. **6149**.

A copy of order is being forwarded to SE (D&U) for the further necessary action please.

Kantosh
26/04

(S. S. Ombhase)
Executive Engineer (NM)
Emp.No. 31525

SE (D&U)

C.C. to : CE(NM)/ACE(I & Metro)/ FA/ Ch.Eco./OA(NM)/ Nodal file/ Select File