## **ORDER**

**Sub:** Construction of pathways, strom water drain, water supply etc. in Bamandongari Village under G.I.A. Scheme at Ulwe Node, Navi Mumbai.

**C.A. No.** 03/CIDCO/SE(ULWE)/EE(Ulwe-I)/2017-18

**Agency:** M/s. R. K. Patil

## - Approval to Extension in Time limit-

- VC&MD has accorded approval to extension in time limit up to 31.03.2021 i.e. 419 days which is 114.80% of original time period of 365 days (twelve months) without freezing of indices up to 24.01.2021 & with freezing of indices from 25.01.2021 & imposing liuidity damges (LD) amounting to Rs.82,170.00
- 2. The Original File No. 06/2020 of EE (Ulwe-I) on the subject containing noting side N/1 to N/26 and correspondence side C/1 to C/205 is retained in this office vide file No. **6150**.

A copy of order is being forwarded to SE (D&U) for the further necessary action please.

(S. S. Ombhase) Executive Engineer (NM) Emp.No. 31525

SE (D&U)

C.C. to: CE(NM)/ACE(I & Metro)/FA/Ch.Eco./OA(NM)/Nodal file/Select File