

**ORDER**

**Sub :** Development of Balance Integrated Infrastructure works in Sector-17 under 12.5% scheme at Ulwe, Navi Mumbai.


**CA No:** 02/CIDCO/ SE(Ulwe)/EE(Ulwe-II)/2016-17

**Agency:** M/s. D. G. Belhekar & Company

**- - Extension in Time Limit - -**

1. VC&MD has accorded approval to extension in time limit up to 31.12.2019 i.e. 354 days which is 48.49% w.r.t the original time period of 730 days (Twenty Four months) with freezing of indices at the level on 30.06.2019 with levy of liquidated damage (LD) of Rs. 4,58,557.00 & foreclosure of contract.
2. The Original File no. 04/2019 of EE(UL-II) on the subject containing noting side N/1 to N/38 and correspondence side C/1 to C/333 is retained in this office vide file **No. 6119**.

A copy of order is being forwarded to SE (D&U) for the further necessary action please.

  
(S. S. Ombhase)  
Executive Engineer (NM)  
Emp.No. 31525

SE (D&U)

C.C. to : CE(NM)/ACE(I & Metro)/EE(UL-II)/ FA/ Ch.Eco./OA(NM)/ Nodal  
file/ Select File