

Sub: Design and Execution of interior work for Sixth floor Central wing, Balance area of North wing & South wing of CIDCO Bhavan, CBD Belapur, Navi Mumbai.

C.A.No. 04/ CIDCO/ EE (NM)/2015-16. (Bid No. 1200)


Agency: M/s. Concept Creator.

- - 2nd & Final Extension in Time Limit - -

1. VC&MD has accorded extension in time limit for completion of subject work up to 31.03.2019 for the effective delay of 120 days which is about 43.55% of the original time period of 9 months as per GCC clause No. 44.1 with pegging of indices at the level of 19.11.2017 as per GCC clause no. 70.1.3 and imposing a penalty in form of Liquidated Damages amounting to Rs. 2,61,459.00 as per special condition of contract No. 24 on post facto basis.
2. The Original File no. 114/2017 of EE(NM) on the subject containing noting side N/1 to N/14 and correspondence side C/1 to C/87 is retained in this office vide file No. 6153.

A copy of order is being forwarded to SE (HQ) for the further necessary action please.

SE (HQ)


(S. S. Ombhase)
Executive Engineer (NM)
Emp.No. 31525

C.C. to : CE(NM)/ACE(I & Metro)/ FA/ Ch.Eco./OA(NM)/ Nodal file/ Select File